## **DPPL HVAC Equipment 8-2019**

Equipment Description	Building Area Serviced	Equipment Manufacturer	Equip Model Number	Equip Serial Number	Capacity/Size
ALS 205A Air-Cooled / Screw Compressor Chiller Unit	Building Chilled water Loop	McQuay	ALS205A	STNU990900008	200 Tons
Chiller Water Make-up System + Pump	Building Chilled water Loop	A.O. Smith	S48C0809	8F97	.333 HP
Atmospheric Hot Water Boilers / Modular (7)	Building Heating Loop	Hydrotherm	MR-2100-B	MSM2359	7100 mbh
Atmospheric Hot Water Boilers / Modular (7)	Building Heating Loop	Hydrotherm	MR-2100-B	MSM2358	7100 mbh
Hot Water Boiler Control Panels (2)	SQ-Elite-8T				
Steam Humidifier / 1st Fl	AHU-1	Dri-Steam	GTS400	01-02-A	400 mbh
Steam Humidifier / 4th Fl	AHU-2	Dri-Steam	GTS400	01-01-A	400 mbh
AHU-1	Floors 1 & 2	McQuay	CAH065FDAC	SCOU3300444	60 hp
RTN-1	Floors 1 & 2	Greenheck	36TC5	99H21273	25 hp
AHU-2	Floors 3 & 4	McQuay	CAH065FDAC	SCOU3300445	60 hp
RTN-2	Floors 3 & 4	Greenheck	36TC5	99H21272	25 hp
P3 / Base Mounted Pump	Chilled Water Loop	B & G	1510	2174932	15 hp
P4 / Base Mounted Pump	Chilled Water Loop	B & G	1510	2174933	15 hp
P1 / Base Mounted Pump	Heating Water Loop	B & G	1510	2176244	7.5 hp
P2 / Base Mounted Pump	Heating Water Loop	B & G	1510	2176244	7.5 hp
P5A / In-Line Pump	Boiler Loop	B & G	B & G Series 80		5 hp
P5B / In-Line Pump	Boiler Loop	B & G	B & G Series 80		5 hp
P6 / In-Line Pump	AHU 1	B & G	B & G Series 80		2 hp
P7 / In-Line Pump	AHU 2	B & G	B & G Series 80		2 hp
Exhaust Fans (3 )	Restrooms / Staff Areas				.25 hp
Fan Powered Boxes (30 )	Ceiling accessible / all floors				
VAV Boxes ( 39 )	Ceiling accessible / all floors				

## **DPPL HVAC Equipment 8-2019**

Equipment Description	Building Area Serviced	Equipment Manufacturer	Equip Model Number	Equip Serial Number	Capacity/Size
Hanging HW unit Heaters (2)	Garage				
Baseboard Electric Heaters (40)	1st floor hall perimeter		Markel H2500N		
Elect. Duct Heater Coil	1st floor supply room				
Elect. Wall Mounted Cabinit Heaters (8)	Rear Stairways		Qmark Series 1300		
Elect / Hanging Unit Heaters (5)	West Hall , Reciveing, S/W Staff Ent., 1st				
	Floor Mech Rm.				
Elect / Hanging Air Curtian	North Main Ent.				